



Regional Mobility Strategy - RMS 2020

Schedule Summary Sheet

Latest Revision: 05/31/2024

* project awaiting approvals in this phase

Project # on Map	CSJ	Highway	Description	Ready to Let Date	Total Project Cost (in Millions)	TIP Fiscal Year	Preliminary Engineering				ROW / Utilities		Construction
						TIP Fiscal Year	Environmental	Schematic	PS&E	ROW	Utilities	Construction	
HIGHWAY IMPROVEMENTS													
National/Regional Impact Priorities	6	0924-06-136	Borderland Expressway (TX-NEP)	Build 4 lanes and overpasses	2023	296.20	FY: 2023 Agency: MPO/TxDOT	100% COMPLETE	100% COMPLETE	100% COMPLETE	90% COMPLETE	60% COMPLETE	0% COMPLETE
								Scheduled Completion Date 02/2023 - EA Agency: TxDOT	Scheduled Completion Date 08/2021 Agency: TxDOT	Scheduled Completion Date 09/2022 Agency: TxDOT	Scheduled Completion Date 08/2023 Agency: TxDOT	Scheduled Completion Date 06/2024 Agency: TxDOT	Scheduled Completion Date 03/2026 Agency: TxDOT
	5	N/A	Borderland Expressway (NM)	Replacement of the I-10 overpass at NM 404	2021 ✔	18.00	FY: 2020-2021 Agency: NMDOT	100% COMPLETE	100% COMPLETE	100% COMPLETE	100% COMPLETE	100% COMPLETE	100% COMPLETE
								Scheduled Completion Date April 4, 2019 Agency: NMDOT	Scheduled Completion Date October 3, 2017 Agency: NMDOT	Scheduled Completion Date March 6, 2020 Agency: NMDOT	Scheduled Completion Date June 13, 2019 Agency: NMDOT	Scheduled Completion Date May 5, 2020 Agency: NMDOT	Scheduled Completion Date December 3, 2021 Agency: NMDOT
				Build out of the NM 404 corridor to a divided 4-lane facility to improve safety (MP 1.1 - MP 9.0)	2022 ✔	42.00	FY: 2022-2023 Agency: NMDOT	100% COMPLETE	100% COMPLETE	100% COMPLETE	100% COMPLETE	100% COMPLETE	90% COMPLETE
								Scheduled Completion Date December 15, 2020 Agency: NMDOT	Scheduled Completion Date October 3, 2017 Agency: NMDOT	Scheduled Completion Date June 2021 Agency: NMDOT	Scheduled Completion Date September 2021 Agency: NMDOT	Scheduled Completion Date June 2021 Agency: NMDOT	Scheduled Completion Date 07/2024 Agency: NMDOT
	Improvements to the existing NM 213 corridor to meet capacity needs and provide continuity within the Borderland Expressway (MP 0.0 - MP 3.0)	2026	9.00	FY: 2024-2025 Agency: NMDOT	30% COMPLETE	30% COMPLETE	0% COMPLETE	30% COMPLETE	50% COMPLETE	0% COMPLETE			
					Scheduled Completion Date TBD Agency: NMDOT	Scheduled Completion Date April 8, 2022 Agency: NMDOT	Scheduled Completion Date April 8, 2024 Agency: NMDOT	Scheduled Completion Date TBD Agency: NMDOT	Scheduled Completion Date TBD Agency: NMDOT	Scheduled Completion Date TBD Agency: NMDOT			
	4	3592-01-009	I-10 @ SH 178 (Artcraft)	Interchange improvements to include grade separation(s), rebuild I-10 overpass, U-turns, 4 Direct Connectors (DC)	2024	197.98	FY: 2024 Agency: TxDOT	100% COMPLETE	100% COMPLETE	100% COMPLETE	30% COMPLETE	60% COMPLETE	0% COMPLETE
								Scheduled Completion Date 05/2023 Agency: TxDOT	Scheduled Completion Date 03/2023 Agency: TxDOT	Scheduled Completion Date 03/2024 Agency: TxDOT	Scheduled Completion Date 06/2024 Agency: TxDOT	Scheduled Completion Date 05/2024 Agency: TxDOT	Scheduled Completion Date 12/2026 Agency: TxDOT
	12	2121-02-166	I-10 Segment 2 Ph1 (Exec Ctr to Copia)	Add 1 lane and 1 adaptive/transit lane each direction, frontage road, ramp and intersection improvements and bike/ped amenities.	2029	807.50	FY: 2027 Agency: TxDOT	30% COMPLETE	40% COMPLETE	30% COMPLETE	0% COMPLETE	0% COMPLETE	0% COMPLETE
								Scheduled Completion Date 2023 Agency: TxDOT	Scheduled Completion Date 2021 Agency: TxDOT	Scheduled Completion Date 2025 Agency: TxDOT	Scheduled Completion Date 2025 Agency: TxDOT	Scheduled Completion Date 2025 Agency: TxDOT	Scheduled Completion Date 2027 Agency: TxDOT
	11	2121-02-168	I-10 Segment 3A and 3B (Copia to Airway)	Add 1 lane and 1 adaptive/transit lane each direction, frontage road, ramp and intersection improvements and bike/ped amenities.	2031	682.00	FY: 2031 Agency: TxDOT	0% COMPLETE	0% COMPLETE	0% COMPLETE	0% COMPLETE	0% COMPLETE	0% COMPLETE
								Scheduled Completion Date 2025 Agency: TxDOT	Scheduled Completion Date 2024 Agency: TxDOT	Scheduled Completion Date 2026 Agency: TxDOT	Scheduled Completion Date 2026 Agency: TxDOT	Scheduled Completion Date 2026 Agency: TxDOT	Scheduled Completion Date 2029 Agency: TxDOT
	Regional-Local Impact Priorities, On-system (FY2020 UTP)	7	0167-01-122	US 54 (Kenworthy to McCombs) mainlanes	Build 4 lane divided highway and grade separations and ramp reconfiguration	2026	41.17	FY: 2023 Agency: TxDOT	60% COMPLETE	100% COMPLETE	60% COMPLETE	0% COMPLETE	0% COMPLETE
Scheduled Completion Date TBD Agency: TxDOT									Scheduled Completion Date TBD Agency: TxDOT	Scheduled Completion Date TBD Agency: TxDOT	Scheduled Completion Date TBD Agency: TxDOT	Scheduled Completion Date TBD Agency: TxDOT	Scheduled Completion Date TBD Agency: TxDOT
19		2121-03-146	I-10 @ Pendale overpass	Construct Interchange	2029	18.82	FY: 2024 Agency: TxDOT	0% COMPLETE	30% COMPLETE	0% COMPLETE	0% COMPLETE	0% COMPLETE	0% COMPLETE
								Scheduled Completion Date TBD Agency: TxDOT	Scheduled Completion Date TBD Agency: TxDOT	Scheduled Completion Date TBD Agency: TxDOT	Scheduled Completion Date TBD Agency: TxDOT	Scheduled Completion Date TBD Agency: TxDOT	Scheduled Completion Date TBD Agency: TxDOT
15		0374-02-100	US 62/180 (Montana) GlobalReach to Zaragoza Ph2	Construct 6 lane expy. and build 2 lane FRs from Tierra Este Rd. to Zaragoza Rd. Reconst. 6 lane main lanes from Global Reach to Lee Trevino. Reconst. FR from Global Reach to Tierra Este	2026	137.84	FY: 2026 Agency: TxDOT	100% COMPLETE	100% COMPLETE	60% COMPLETE	30% COMPLETE	30% COMPLETE	0% COMPLETE
								Scheduled Completion Date 08/2018 Agency: TxDOT	Scheduled Completion Date 03/2017 Agency: TxDOT	Scheduled Completion Date 05/2023 Agency: TxDOT	Scheduled Completion Date 02/2023 Agency: TxDOT	Scheduled Completion Date 05/2023 Agency: TxDOT	Scheduled Completion Date 05/2027 Agency: TxDOT
14		2552-02-028	LP 375 (Purple Heart) US 62 to SP 601 - Loop 1	Widen 4 to 6 lanes on mainlanes and construct 2 lane frontage roads in each direction.	2022 ✔	64.66	FY: 2022 Agency: TxDOT	100% COMPLETE	100% COMPLETE	100% COMPLETE	100% COMPLETE	100% COMPLETE	30% COMPLETE
								Scheduled Completion Date 02/2019 - EA Agency: TxDOT	Scheduled Completion Date 10/2016 Agency: TxDOT	Scheduled Completion Date 03/2022 Agency: TxDOT	Completion Date 02/2022 Agency: TxDOT	Completion Date 03/2022 Agency: TxDOT	Scheduled Completion Date 12/2025 Agency: TxDOT
10		2552-02-035	LP 375 (Purple Heart) @ Sgt. Major	Operational improvements for the intersections of Sergeant Major Blvd at LP 375 Northbound and Southbound ramps	2021 ✔	5.50	FY: 2021 Agency: TxDOT	100% COMPLETE		100% COMPLETE			100% COMPLETE
								Scheduled Completion Date 01/2021 - CE Agency: TxDOT	N/A	Completion Date 01/2021 Agency: TxDOT	N/A	N/A	Scheduled Completion Date 06/2022 Agency: TxDOT
3		2121-01-094	I-10 West (Mesa to NMSL) widening	Widen from 4 to 6 lanes divided	2022 ✔	178.06	FY: 2022 Agency: TxDOT	100% COMPLETE	100% COMPLETE	100% COMPLETE		100% COMPLETE	30% COMPLETE
								Scheduled Completion Date 10/2020 - EA Agency: TxDOT	Completion Date 05/2020 Agency: TxDOT	Scheduled Completion Date 08/2021 Agency: TxDOT	N/A	Scheduled Completion Date 10/2021 Agency: TxDOT	Scheduled Completion Date 07/2025 Agency: TxDOT
25		2121-04-114	I-10 (Eastlake to FM 1281 Horizon)	Widen from 4 to 6 lanes	2021 ✔	19.00	FY: 2021 Agency: TxDOT	100% COMPLETE*	100% COMPLETE*	100% COMPLETE*			90% COMCOMPLETE
								Scheduled Completion Date 03/2021 - CE Agency: TxDOT	Scheduled Completion Date 03/2021 Agency: TxDOT	Scheduled Completion Date 03/2021 Agency: TxDOT	N/A	N/A	Scheduled Completion Date 07/2030 Agency: TxDOT
20		2552-03-049	LP 375 (Americas) Bob Hope to Zaragoza	Widen from 4 to 6 lanes divided from Bob Hope to Zaragoza Rd.	2020 ✔	30.03	FY: 2020 Agency: TxDOT	100% COMPLETE	100% COMPLETE	100% COMPLETE			60% COMPLETE
	Scheduled Completion Date 03/2020 - CE Agency: TxDOT							Scheduled Completion Date 11/2019 Agency: TxDOT	Scheduled Completion Date 03/2020 Agency: TxDOT	N/A	N/A	Scheduled Completion Date 12/20205 Agency: TxDOT	
21	2552-04-047	LP 375 (Americas) Bob Hope to Zaragoza	Widen 4 to 6 lanes divided	2020 ✔	4.47	FY:2020 Agency: TxDOT	100% COMPLETE	100% COMPLETE	100% COMPLETE			60% COMPLETE	
							Scheduled Completion Date 03/2020 - CE Agency: TxDOT	Scheduled Completion Date 03/2020 Agency: TxDOT	Scheduled Completion Date 03/2020 Agency: TxDOT	N/A	N/A	Scheduled Completion Date 12/2025 Agency: TxDOT	



Regional Mobility Strategy - RMS 2020

Schedule Summary Sheet

Latest Revision: 05/31/2024

* project awaiting approvals in this phase

Project # on Map		CSJ	Highway	Description	Ready to Let Date	Total Project Cost (in Millions)	TIP Fiscal Year	Preliminary Engineering			ROW / Utilities		Construction
							TIP Fiscal Year	Environmental	Schematic	PS&E	ROW	Utilities	Construction
	22	2552-03-066	LP 375 (Americas) frontage roads & ramp reversals	The extension of frontage rds across UPRR & Reconfiguration of ramps along this segment of LP 375. Improves connectivity & Mobility & reduces congestion at the Zaragoza International Port of Entry.	2020 ✓	39.47	FY: 2020 Agency: TxDOT	100% COMPLETE	100% COMPLETE	100% COMPLETE			60% COMPLETE
								Scheduled Completion Date 08/2018 - CE Agency: TxDOT	Scheduled Completion Date 05/2018 Agency: TxDOT	Scheduled Completion Date 03/2020 Agency: TxDOT	N/A	N/A	Scheduled Completion Date 12/20205 Agency: TxDOT

Regional-Local Impact Priorities, Local Governments	Letting Complete	13	0924-06-160/ 562	Central Business District-4	Improvements of City's Downtown streets	2021 ✓	12.02	FY: 2021 Agency: COEP	100% COMPLETE		100% COMPLETE		100% COMPLETE	0% COMPLETE
									Completion Date 09/2020 - CE Agency: City of El Paso	N/A	Completion Date 09/2020 Agency: City of El Paso	N/A	Completion Date 05/2020 Agency: City of El Paso	Scheduled Completion Date 12/2025 Agency: City of El Paso
		24	0924-06-605	Rojas widening (LP 375 to EP city limit)	Reconstruction and widening from 4 to 6 lanes	2021 ✓	9.41	FY: 2021 Agency: COEP	100% COMPLETE		100% COMPLETE*		100% COMPLETE	60% COMPLETE
									Scheduled Completion Date 05/2021 - CE Agency: City of El Paso	N/A	Scheduled Completion Date 04/2021 Agency: City of El Paso	N/A	Scheduled Completion Date 08/2021 Agency: City of El Paso	Scheduled Completion Date 05/2024 Agency: City of El Paso
		1	2551-01-011	FM 1905 Reconstruction	Reconstruction of Roadway	2021 ✓	4.00	FY: 2021 Agency: TxDOT	100% COMPLETE*	100% COMPLETE	100% COMPLETE		100% COMPLETE	100% COMPLETE
									Scheduled Completion Date 03/2021 - CE Agency: TxDOT	Scheduled Completion Date 03/2021 Agency: TxDOT	Scheduled Completion Date 03/2021 Agency: TxDOT	N/A	Scheduled Completion Date 03/2021 Agency: TxDOT	Scheduled Completion Date 09/2022 Agency: TxDOT
		27	3451-01-040	Horizon at Darrington Intersection	Intersection and Operational Improvements	2023 ✓	7.10	FY: 2022 Agency: TxDOT	100% COMPLETE	100% COMPLETE	100% COMPLETE		100% COMPLETE	0% COMPLETE
									Scheduled Completion Date 06/2022 - CE Agency: TxDOT	Scheduled Completion Date 03/2022 Agency: TxDOT	Scheduled Completion Date 03/2023 Agency: TxDOT	N/A	Scheduled Completion Date 04/2023 Agency: TxDOT	Scheduled Completion Date 03/2026 Agency: TxDOT
		26	0924-06-587	N. Darrington (Eastlake to Oxbow) reconstruction	Reconstruction of an existing 4-lane roadway	2023 ✓	19.47	FY: 2022 Agency: Horizon	100% COMPLETE	100% COMPLETE	100% COMPLETE	100% COMPLETE	60% COMPLETE	0% COMPLETE
									Scheduled Completion Date 12/2022 - EA Agency: TxDOT	Scheduled Completion Date 06/2022 Agency: TxDOT	Scheduled Completion Date 05/2023 Agency: TxDOT	Scheduled Completion Date 12/2023 Agency: Horizon	Scheduled Completion Date 10/2023 Agency: Horizon	Scheduled Completion Date 07/2025 Agency: Horizon
		17	0924-06-564	John Hayes (Montwood to Pellicano) Phase 1	Build 2-lane roadway (1 lane in each direction with raised median)	2023 ✓	18.00	FY: 2023 Agency: EP County	100% COMPLETE	100% COMPLETE	100% COMPLETE	100% COMPLETE	100% COMPLETE	30% COMPLETE
									Scheduled Completion Date 05/2022 - CE Agency: EP County	Scheduled Completion Date 04/2021 Agency: EP County	Scheduled Completion Date 02/2023 Agency: EP County	Scheduled Completion Date 02/2023 Agency: EP County	Scheduled Completion Date 04/2023 Agency: EP County	Scheduled Completion Date 12/2024 Agency: EP County
		8	0924-06-611	Sean Haggerty Ext (Aaron St to Dyer)	Construct new 4-lane bridge with pedestrian and bike facilities from Nathan Bay Dr to Dyer St	2024	26.83	FY 2024 Agency: COEP	100% COMPLETE		100% COMPLETE	30% COMPLETE	100% COMPLETE	0% COMPLETE
									Scheduled Completion Date 01/2024 - CE Agency: City of El Paso	N/A	Scheduled Completion Date 08/2023 Agency: City of El Paso	Scheduled Completion Date 11/2023 Agency: TxDOT	Scheduled Completion Date 01/2024 Agency: City of El Paso	Scheduled Completion Date 11/2026 Agency: City of El Paso
		2	0924-06-606	Valley Chile Rd reconstruction (I-10 to SH 20)	PE for reconstruction of Roadway to include sidewalks, drainage, lighting and illumination, landscaping and irrigation	2024	8.50	FY: 2024 Agency: Vinton	100% COMPLETE	100% COMPLETE	100% COMPLETE	100% COMPLETE	100% COMPLETE	0% COMPLETE
									Scheduled Completion Date 10/2022 - CE Agency: Vinton	Scheduled Completion Date 07/2021 Agency: Vinton	Scheduled Completion Date 06/2023 Agency: Vinton	Scheduled Completion Date 09/2023 Agency: Vinton	Scheduled Completion Date 01/2024 Agency: Vinton	Scheduled Completion Date 12/2025 Agency: Vinton
		16	0924-06-621	Tierra de Este Extension	Build 6-lane divided with bike lanes	2027	34.00	Pending Agency: EP County	30% COMPLETE	60% COMPLETE	0% COMPLETE	50% COMPLETE	0% COMPLETE	0% COMPLETE
									Scheduled Completion Date 06/2022 - EA Agency: EP County	Scheduled Completion Date 12/2021 Agency: EP County	Scheduled Completion Date 01/2023 Agency: EP County	Scheduled Completion Date 06/2022 Agency: EP County	Scheduled Completion Date 06/2022 Agency: EP County	Scheduled Completion Date 09/2025 Agency: EP County
		23	0924-06-607	Nuevo Hueco Tanks (FM 76 to SH 20)	Build a 4-lane roadway and shared-use path	2026	24.96	FY: 2024 Agency: Socorro	60% COMPLETE	60% COMPLETE	30% COMPLETE	10% COMPLETE	0% COMPLETE	0% COMPLETE
									Scheduled Completion Date 12/2023 - EA Agency: Socorro	Scheduled Completion Date 12/2023 - EA Agency: Socorro	Scheduled Completion Date 12/2024 Agency: Socorro	Scheduled Completion Date 12/2025 Agency: Socorro	Scheduled Completion Date 01/2026 Agency: Socorro	Scheduled Completion Date 08/2026 Agency: Socorro
		18	0924-06-565	John Hayes (Montwood to Pellicano) Phase 2	Add 2 lanes in each direction with bike lanes	2025	18.00	FY: 2025 Agency: EP County	100% COMPLETE	100% COMPLETE	100% COMPLETE	100% COMPLETE	100% COMPLETE	0% COMPLETE
									Scheduled Completion Date 05/2022 - CE Agency: EP County	Scheduled Completion Date 04/2021 Agency: EP County	Scheduled Completion Date 05/2023 Agency: EP County	Scheduled Completion Date 02/2023 Agency: EP County	Scheduled Completion Date 04/2023 Agency: EP County	Scheduled Completion Date 12/2026 Agency: EP County
		9	0924-06-625	Railroad Dr. Widening and Reconstruction	Addition of 1 In. in each dir. from Purple Heart Hwy. to Shrub Oak Dr. to increase capacity from 2 to 4 In. Project includes road rehab and reconstruction of existing road from Purple Heart Hwy. to Shrub Oak Dr	2026	15.06	FY: 2026 Agency: COEP	30% COMPLETE	100% COMPLETE	60% COMPLETE		0% COMPLETE	0% COMPLETE
									Scheduled Completion Date 02/2026 - CE Agency: City of El Paso	Completion Date 09/2020 Agency: City of El Paso	Completion Date 02/2026 Agency: City of El Paso	N/A	Scheduled Completion Date 02/2026 Agency: City of El Paso	Scheduled Completion Date 12/2030 Agency: City of El Paso

TRANSIT/MULTIMODAL IMPROVEMENTS

Transit/ Multimodal Priorities	n/a	0924-06-615 /612/613	County of El Paso Transit (3-yr operations)	Regional Transit Start-up assistance for FY 21-22-24	21-22-24 ✓	6.00	FY: 2021-2022-2024 Agency: EP County						
	n/a	various	Paso del Norte Trail	Series of 42 individual trail segments, 32 of which have not been constructed. Some segments may overlap with other capital projects.	N/A	61.00	Various Agency: Various						